

TIMELINE (HISTORY)

- September 2024 – Initial relocation notice
- September 2024 – Unanimous rezoning approval
- August 2025 – Relocation notice/Individual resident meetings
- November 2025 – Original estimated begin to relocation
- November 2025 – HUD determined need for Part 58 review/FONSI
- December 2025 – Consultant begins work on Part 58 review/FONSI
- April 2026 – Draft FONSI completed

TIMELINE (FUTURE)

- May 2026 - Land disturbance permit and building plans approved
- June 2026 – Issuance of FONSI to HUD
- July 2026 – HUD approval of Subsidy Layering Review (SLR)
- July 2026 – Close on all development financing
- July 2026 – Begin relocation of eligible households
- August 2026 – Complete relocation/Disconnect utilities
- August 2026 – Demolition permit issued
- September 2026 – Asbestos abatement